

DRAIN-JET ROBOTICS®

powered by

MAUER SPECHT®
the Original

APPLICATION REPORT

Removing lime deposits from concrete pipes

Customer:	Eigenbetrieb Abwasserbeseitigung Efringen-Kirchen (planned by Ingenieurbüro Bölk & Gantner GmbH)
Material of sewage pipe:	Concrete pipe
Nominal diameter:	DN 300, DN 400 and DN 600
Sewer profile:	Circular profile
Pipe length to be worked:	547 meters (different sewage lines)
Strength of deposits:	20 % to 70 %
Additional comments:	partially strong closure and degree of hardness, only point by point use of the rinsing vehicle
Foreign bodies to be removed:	Lime deposits (sinterings)
Project duration:	15,5 working days
Average daily output:	27,3 meters

